

Polavaram Irrigation Project Virtual review No. 56 dated 09-04-2018

Virtual review of Polavaram Irrigation Project

RECORD OF DISCUSSION

Date	Monday, 09 nd April 2018
Time	1.30 pm to 2.30 pm
Agenda	Progress review of Polavaram Head Works by Hon'ble C.M, A.P
Venue	A P Secretariat, Velagapudi, Amaravati
Attendees	<ul style="list-style-type: none">▪ Shri. D. Uma Maheswara Rao, Hon'ble Minister, WRD▪ Shri G. Sai Prasad, Prl. Secretary to Hon'ble CM▪ Shri. Shashi Bhushan Kumar, Secretary, WRD▪ Smt. G. Rekha Rani, Commissioner, R&R▪ Shri M. Venkateswara Rao, ENC, WRD▪ Dr. K. Venugopal, Director, Ground water department▪ Chief Engineer, Hydel, AP GENCO▪ Chief Engineer, Minor Irrigation▪ Representatives from M/s, Navayuga Engineering Company Ltd. (NECL), M/s Transstroy, M/s Thriveni Earth Movers, M/s L&T –Bauer, M/s Bekem Infra, M/s Keller▪ Engineers from WRD, APGENCO▪ Consultants to APWRD
Summary	<p>Following are the highlights of the meeting:</p> <ul style="list-style-type: none">▪ M/s Navayuga to mobilize additional machinery required for increased concreting throughput by this week.▪ WRD to ensure that the balance 70m gap portion will be filled up by 15th April'18, to enable M/s Bauer-L&T to take up diaphragm wall works▪ Additional imprest amount of Rs.10.00 crores to be sanctioned.▪ CCTV cameras that are being installed in Polavaram project site shall be operationalized by this month end

Sl. No.	Subject	Gist of Discussion	Action to be taken by	Timeline
1	Overall Project Progress	<ul style="list-style-type: none"> ▪ Secretary WRD briefed about the week's progress as below: <ul style="list-style-type: none"> ○ Diaphragm Wall works- 38.4 m. Performance is 128% ○ Jet grouting works- 138m ○ Spillway concreting- 21000 cum. ○ Earth work- 1.93 L.cum ○ Gates work: <ul style="list-style-type: none"> • Trunnion casting: 1 Nos • Trunnion brackets: 6 Nos. • Trunnion pin: 1 Nos. 	— For information	
2	Action taken against action items discussed last week	<ul style="list-style-type: none"> ▪ Secretary, WRD informed about the action taken on some key issues that were discussed in the previous meeting- <ul style="list-style-type: none"> ○ M/s Navayuga to mobilize additional machinery by 12th April'18- Additional machinery under mobilization. Two batching plants reached site. Installation is under progress ○ M/s Transstroy to fill the balance 70m gap portion to enable M/s Bauer-L&T to take up diaphragm wall works- Works in progress, but at slow pace ○ M/s Keller to ensure completion of Jet Grouting works by 9th June'18- Jet Grouting works in progress as per schedule 	— For information	
3	Earth work	<ul style="list-style-type: none"> ▪ Secretary highlighted that the earthwork progress for the week is not upto the mark and no earthwork excavation has taken place in the last 2 days. ▪ M/s Thriveni informed that pending payment issues are affecting the work progress ▪ Secretary, WRD informed that a payment of 15 Cr. will be released immediately to M/s Thriveni ▪ M/s Thriveni requested to solve the issue of GST ▪ Hon'ble CM instructed that the GST issue should be resolved in the next 2 days' time 	<ul style="list-style-type: none"> — WRD — Department of finance — M/s Thriveni 	11 th Apr'18

Sl. No.	Subject	Gist of Discussion	Action to be taken by	Timeline
4	Concreting	<ul style="list-style-type: none"> ▪ Secretary, WRD informed that 21,000 cum. of concreting is done for the week and the pace of the progress needs to be improved ▪ M/s NECL submitted that currently the concreting throughput is highly dependent upon the 200 cum/hr capacity telebelt. An additional machinery is on its way to the project. Once this additional machinery is mobilized, concreting throughput will increase to the required target ▪ M/s NECL assured that the target for the current month concreting will be achieved 	— M/s NECL	As per committed timelines
5	Diaphragm wall	<ul style="list-style-type: none"> ▪ Secretary, WRD informed that diaphragm wall work progress for the week is 38.4 m which is 128% of the targeted ▪ M/s L&T- Bauer highlighted that closing of 70 m gap in river portion has not progressed and it is very critical for L&T- Bauer to meet the scheduled timelines. ▪ EnC, WRD assured that the closing of gap in remaining 70 m will be taken up immediately and the working platform will be provided to M/s. L&T- Bauer by 15th April'18 to ensure smooth progress of works ▪ Hon'ble CM instructed WRD to provide the necessary support at the earliest 	— M/s Transstroy	Working Platform by 15 th Apr'18
6	Jet grouting	<ul style="list-style-type: none"> ▪ M/s Keller informed that the work is planned to be completed by first week of Jun'18 ▪ M/s Keller also highlighted that river closing is critical for ensuring continuous jet grouting works ▪ Secretary, WRD assured that the issue of river closing works will be addressed immediately ▪ M/s Keller requested for full payment without deduction against advance payment. ▪ Secretary, WRD informed that a part payment of 20 Cr against 32.86 Cr will be made this month 	<ul style="list-style-type: none"> — WRD — M/s Keller 	First week of Jun'18

Sl. No.	Subject	Gist of Discussion	Action to be taken by	Timeline
7	Gates	<ul style="list-style-type: none"> ▪ M/s Bekem informed that the gates works are progressing as per the schedule ▪ Secretary, WRD informed that for procuring self-lubricating bushes around INR 4.5 Cr. will be deposited 	<ul style="list-style-type: none"> — WRD — M/s Bekem 	On priority
8	Payment status	<ul style="list-style-type: none"> ▪ Secretary, WRD informed about the payment status of the current month as below: <ul style="list-style-type: none"> ○ M/s Transstroy has submitted the bill of INR 82.87 Cr. and the same is under process at PAO. ○ INR 30.76 Cr. will paid to M/s L&T- Bauer ○ INR 20 Cr will be paid to M/s Keller ○ INR 15 Cr. will be paid to M/s Thriveni ○ INR 13 Cr. will be paid to Srei infra finance ○ INR 4.5Cr. will be paid towards procurement of self-lubricating bushes ○ Remaining amount will be paid against bills for other works ▪ Secretary, WRD requested that an additional INR 10 Cr. imprest money may be sanctioned in order to meet the payment requirements. Hon'ble CM agreed to the proposal. ▪ Secretary, WRD informed that proposal for imprest money of INR 20 Cr. for diesel supply is approved and INR 20 Cr will be paid today. WRD assured that this week onwards there will be no interruption of diesel supply. ▪ Secretary, WRD informed that advance payments for cement and steel will be paid today 	<ul style="list-style-type: none"> — For information 	
9	CCTV cameras	<ul style="list-style-type: none"> ▪ Hon'ble CM instructed that the CCTV cameras that are being installed in Polavaram project site should be operationalized by this month end. ▪ Secretary, WRD asked the concerned department to submit the bill against procurement and installation of CCTV cameras in order to 	<ul style="list-style-type: none"> — WRD — Commissioner R&R 	At the earliest

Sl. No.	Subject	Gist of Discussion	Action to be taken by	Timeline
		<p>process the same at the earliest.</p> <ul style="list-style-type: none"> ▪ Commissioner R&R requested for installation of CCTV in newly construed R&R colony. ▪ Hon'ble CM instructed that one CCTV camera shall be fixed to start with and based on the performance further action shall be taken. 		